

Indicative recovery timeline - Cathedral Cove and surrounds

	Aug 23	Sep 23	Oct 23	Nov 23	Dec 23	Jan 24	Feb 24	Mar 24	Apr 24	May 24	Jun 24	Jul 24	Aug 24	Sep 24	Oct 24
Immediate term: Adjust to marine experience Engagement with operators Communications	[Green bar spanning from Aug 23 to Oct 24]														
Short term - part 1: Tiaki rangers to support summer season (recruitment to end fixed term employment)	[Green bar spanning from Oct 23 to Mar 24]														
Short term - part 2: Option analysis business case Delivery of viable options: - Grange Road carpark/Lost Pa - Te Pare Pa Engagement with Ngati Hei, TCDC, community Communications	[Green bar spanning from Oct 23 to Dec 23] [Green bar spanning from Nov 23 to Dec 23] [Green bar spanning from Dec 23 to Jan 24] [Yellow bar spanning from Apr 24 to May 24] [Green bar spanning from Aug 23 to Oct 24]														
Mid-term: NOTE: tentative as have dependancies on external factors Review Tonkin and Taylor option, MBBA option, plus identify other alternatives Shortlist to those with potential for tolerable level of risk, climate resilience and aligned to legislative requirements Scope Geotech monitoring needs, run procurement, negotiate contract Initiate monitoring for 6 months (circa Jan-June or Feb-July) Finalise monitoring results Viability assessment Investment assessment Engagement - TBC Communications	[Green bar spanning from Nov 23 to Dec 23] [Green bar spanning from Dec 23 to Jan 24] [Green bar spanning from Jan 24 to Jun 24] [Green bar spanning from Jul 24 to Aug 24] [Green bar spanning from Aug 24 to Sep 24] [Green bar spanning from Sep 24 to Oct 24] [Green bar spanning from Oct 23 to Oct 24] [Yellow bar spanning from Jun 24 to Jul 24] [Yellow bar spanning from Sep 24 to Oct 24] [Orange bar spanning from Jul 24 to Aug 24] [Orange bar spanning from Aug 24 to Sep 24] [Orange bar spanning from Sep 24 to Oct 24]														
Long term: Dependant on outcome of mid-term work/business case development	[Green bar spanning from Oct 23 to Oct 24]														

